

Wards Corner Sanitary Sewer Replacement Pump Station 150, Phase 3-

VRA

Project Manager: Rick Dempsey, 664-6719
Consultant: Michael Baker
Construction Inspector: Gary Kimber, 646-1659
Supervisor: Calvin Lillard, 813-5451

Project Scope: Construct new sanitary sewer main along North Shore Rd.

PROJECT BUDGET: \$1,500,000

PROJECT STATUS:

Planning: 100% complete
Design: 100% complete
Construction: 0% complete

PROJECT SCHEDULE:

Design Completion: Summer 2013
Construction Start: Winter 2013/2014
Construction Completion: Fall 2014

CONTRACT:

Advertised: Summer 2013
Awarded: TBD
Contractor: TBD
Contract Amount: TBD

COMMUNITY CONNECTION:

Civic League: Wards Corner
Ward/Super ward: 1/6
Wards Corner Task Force: K. Turner

NOTES:

Last updated : 9/2013

